



YourCompany
Marina Blvd
757003
Odisha OD
India

Solar Plant Installation Certificate

Registered Consumer Name	Mr. FEROUDDIN .		
Address	SF, CHHTTARAJAN, FARASH KHANA, DELHI, 110006, DEL, IN, DELHI, 110006		
BRPL CA Number	000151664596	Net Metering Application No.	DL/26-27/RES/0000000318
BRPL Sanctioned Load (kW)	1.00	Solar Capacity (kWp)	23456.010
BRPL Supply Voltage	Three Phase	Solar Plant Connecting Voltage	230 V
Consumer Mobile No.	9136706244	Solar Plant Installation Date	03-06-2026
Consumer Email ID	mohdtayab1359@gmail.com	Financial model (CAPEX/ RESCO)	CAPEX
Installer Email ID	adityapradhan7007@gmail.com	Installer Mobile No.	9337110177

The system has been installed with equivalent standards which correspond to the required technical & interconnectivity specifications as per Annexure III (important clauses related to the technical & interconnection requirements) of Guidelines under DERC (Net Metering for Renewable Energy) Regulations, 2014 as under:

Parameter	Reference	Requirement	Installer Remarks
Overall conditions of Service	State Distribution/ Supply Code	Reference to State Distribution Code	Complied
Overall Grid Standards	Central Electricity Authority (Grid Standard) Regulations 2010	Reference to regulations	Complied
Equipment	BIS / IEC / IEEE	Reference to standards	Complied
Meters	Central Electricity authority (Installation & operation of meters) Regulation 2006	Reference to regulations and additional conditions issued by the Commission.	Complied
Safety and Supply	Central Electricity Authority (Measures of Safety & Electricity Supply) Regulations, 2010	Reference to regulations	Complied
Harmonic Current	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	Harmonic current injections from a generating station shall not exceed the limits specified in IEEE 519	Complied



YourCompany
Marina Blvd
757003
Odisha OD
India

Parameter	Reference	Requirement	Installer Remarks
Synchronization	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	Renewable Energy System must be equipped with a grid frequency Synchronization device. Every time the generating station is synchronized to the electricity system. It shall not cause voltage fluctuation greater than +/- 5% at point of connection.	Complied
Voltage	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	The voltage-operating window should minimize nuisance tripping and should be under operating range of 80% to 110% of the nominal connected voltage. Beyond a clearing time of 2 second, the Renewable Energy system must isolate itself from the grid.	Complied
Flicker	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	Operation of Renewable Energy System should not cause voltage flicker in excess of the limits stated in IEC 61000 standards or other Equivalent Indian standards, if any.	Complied
Frequency	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	When the Distribution system frequency deviates outside the specified conditions (50.5 Hz on upper side and 47.5 Hz on lower side), There should be over and under frequency trip functions with a clearing time of 0.2 seconds.	Complied
DC Injection	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	Renewable Energy System should not inject DC power more than 0.5% of full rated output at the interconnection point or 1% of rated inverter output current into distribution system under any operating conditions.	Complied
Power Factor	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	While the output of the inverter is greater than 50%, a lagging power factor of > 0.9 operates.	Complied



YourCompany
Marina Blvd
757003
Odisha OD
India

Parameter	Reference	Requirement	Installer Remarks
Islanding and Disconnection	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	The Renewable Energy Systems in the event of fault, voltage or frequency variations must island/disconnect itself within IEC standard on stipulated period.	Complied
Overload and Overheat	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	Inverter has the facility to automatically switch off in case of overload or overheating and restarts when normal conditions are restored.	Complied
Paralleling Device	IEEE 519 CEA (Technical Standards for connectivity of the DG Resources) Regulations, 2013	Paralleling device of Renewable Energy System is capable of withstanding 220% of the normal voltage at interconnection point.	Complied

The system has been installed and tested for grid stability, grid protection and specified environmental influences and is found to have equivalent standards which correspond to the required technical & interconnectivity specifications as per Annexure III (important clauses related to the technical & interconnection requirements) of Guidelines under DERC (Net Metering for Renewable Energy) Regulations, 2014 as under:

Solar Plant Installation certificate by Installer
submitted on: 03-06-2026

Consumer OTP for SLD verified on:
-